



MANAPLA WATER DISTRICT
Report on Projects/Programs/Activities
For the Year 2015

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date	
1. Expansion of Distribution Lines at Sitio Patio	Brgy. I, Manapla	140,000.00	Jun. 19, 2015		Sept. 2015	Completed	112,105.54	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source- from WD savings.
2. Expansion of Distribution Lines at Gawad Kalinga	Brgy. Pta. Mesa, Manapla	90,000.00	Apr. 22, 2015		June 2015	Completed	49,627.74	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source- from WD savings.
3. Expansion of Distribution Lines at Brgy. Lukdo	Brgy. Lukdo, Manapla	100,000.00	Dec. 14, 2015		Dec. 31, 2015	100%	100,785.38	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source- from WD savings.

Prepared by:

Arlene Mae B. Bajatayo
Arlene Mae B. Bajatayo
Designated Bookkeeper

Reviewed by:

Jane Beth B. Besueña
Jane Beth B. Besueña
General Manager