





MANAPLA WATER DISTRICT
 Report on Government Projects/Programs/Activities
 For Period January 1 to March 31, 2017

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion* Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date	
Expansion of Distribution Lines at Zone I - II, Brgy. Chambery, Manapla	Brgy. Chambery, Manapla	121,662.45	Mar. 21, 2017	None	Mar. 31, 2017	100%	113,348.56	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source-from WD savings.

Prepared by:

 Arlene Mae B. Balatayo
 Designated Bookkeeper

Reviewed by:

 Jane Beth B. Besueña
 General Manager

E-Mail Address: arlenemaebalatayo@yahoo.com
 Tel. No. 034-491-0013

E-Mail Address: manaplawd@yahoo.com
 Tel. No. 034-491-0013



MANAPLA WATER DISTRICT
Report on Government Projects/Programs/Activities
For Period April 1 to June 30, 2017

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date	
NONE								

Prepared by:

A. Balatayo
Arlene Mae B. Balatayo
Designated Bookkeeper

Date: July 7, 2017

Reviewed by:

J. Besueña
Jane Beth B. Besueña
General Manager



MANAPLA WATER DISTRICT
 Report on Government Projects/Programs/Activities
 For Period July 1 to September 30, 2017

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date	
1. Rehabilitation of Distribution Lines at Sitio Olamhay 2 & 3, Brgy. Punta Mesa, Manapla	Brgy. Punta Mesa, Manapla	150,914.92	15-Jul-17	One (1)	Sept. 30, 2017	100%	130,473.55	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source-from WD savings.
2. Installation of By-pass Connection for Direct Pumping and Replacement of the Discharge Pipelines at the Reservoir.	Brgy. I, Manapla	395,237.35	1-Jul-17	None	Dec. 31, 2017	24%	95,376.50	*The project was undertaken by admin.**Mode of Procurement - Shopping. ***Funding source-from WD savings.

Prepared by:

Arlene Mae B. Balatayo
 Arlene Mae B. Balatayo
 Corporate Accounts Analyst - Designate

Date: Oct. 3, 2017

Reviewed by:

Jane Beth B. Besueña
 Jane Beth B. Besueña
 General Manager