



**MANAPLA WATER DISTRICT**  
Report on Government Projects/Programs/Activities  
For Period January 1 to March 31, 2023

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date	
1. Replacement of 345 Linear Metes of 2 ½" GI Pipes to 3" HDPE Pipes at Zone III	Teacher's Village, Brgy. I, Manapla	326,068.00	11/03/2022		01/02/2023	100%	272,636.90	*The project was undertaken by admin. **Mode of Procurement - Shopping. ***Funding source-from WD savings.
2. Conversion of electrical wiring from underground to aerial for Mabini Pumping Station	Mabini St., Brgy. I, Manapla	86,284.00	03/01/2023		04/30/2023	11%	9,255.60	*The project was undertaken by admin. **Mode of Procurement - Shopping. ***Funding source-from WD savings.

Prepared by:

Jazzeel M. Consulta  
Corporate Accounts Analyst-Designate

Date: March 30, 2023

Reviewed by:

Ariene Mae B. Balatayo  
General Manager D