



**MANAPLA WATER DISTRICT**  
 Report on Government Projects/Programs/Activities  
 For Period October 1 to December 31, 2022

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project status		Remarks
						% of Completion	Total Cost Incurred to Date .	
1. Improvement of Pipelines at Purok 2 & 3 Brgy. Chambery, Manapla	Brgy. Chambery, Manapla	40,505.82	02/12/2022		07/31/2022	100.0%	40,505.82	*The project was undertaken by admin. **Mode of Procurement - Shopping. ***Funding source-from WD savings.
2. Replacement of Existing Ø 50mm x 330 meters HDPE Pipes to Ø 75mm x PVC Pipe	Brgy. II-A to Sitio Banquerohan, Brgy Pta. Mesa , Manapla	348,344.48	04/20/2022		10/14/2022	100%	348,344.48	*The project was undertaken by admin. **Mode of Procurement - Shopping. ***Funding source-from WD savings.
3. Replacement of 345 Linear Metes of 2 ½" GI Pipes to 3" HDPE Pipes at Zone III	Teacher's Village, Brgy. I, Manapla	326,068.00	11/03/2022		01/02/2023	56%	182,065.00	*The project was undertaken by admin. **Mode of Procurement - Shopping. ***Funding source-from WD savings.

Prepared by:

  
 Fele M. Consulta  
 Corporate Accounts Analyst-Designate

Date: December 23, 2022

Reviewed by:

  
 Arlene Mae B. Balatayo  
 General Manager D